





The construction activities carried out during the reporting period are given in the Table-01.

Table No.01 – Construction activities carried out during December 2008

Chainage	Activity																
	Site Clearing	Pilot Road Construction	General Fill	Geo Textile laying / Pipe culvert work	Gravel Mat	Excavation	Pipe culvert construction	Drainage -Canal Diversion	Compactions	Band Drain Installation	Rock Excavation - Rock Blasting	Pile Driving - RCC Drainage	Box Culvert Construction	RCC Pile Casting	Soft Ground Location CVC	SLT & CEB Diversion	Import soil from Borrow pit/ Disposal
35+000																	
35+500																	
36+000																	
36+500																	
37+000																	
37+500																	
38+000																	
38+500																	
39+000																	
39+500																	
40+000																	
40+500																	
41+000																	
41+500																	
42+000																	
42+500																	
43+000																	
43+500																	
44+000																	
44+500																	
45+000																	
45+500																	
46+000																	
46+500																	
47+000																	
47+500																	
48+000																	
48+500																	
49+000																	
49+500																	
50+000																	
50+500																	
51+000																	
51+500																	
52+000																	
52+500																	
53+000																	
53+500																	
54+000																	
54+500																	

55+000																	
55+500																	
56+000																	
56+500																	
57+000																	
57+500																	
58+000																	
58+500																	
59+000																	
59+500																	
60+000																	
60+500																	
61+000																	
61+500																	
62+000																	
62+500																	
63+000																	
63+500																	
64+000																	
64+500																	
65+000																	
65+500																	
66+000																	

Table 02: Environmental Impacts Monitoring and Mitigation.

No.	Work Description	Tests scheduled to be carried out	* Weightage	No. of Test or Items carried out	%	Remarks	
01	pH Level Monitoring	14	5	14	100	At CVC area only	
02	Noise level monitoring (For locations where complaints have been received)	-	-	-	-	At all blasting locations	
03	Ground Vibration level Monitoring	For blasting locations	304	10	304	100	On complaint basis
		For non- blasting locations where complaints have been received	-	10	03	100	
04	Air blast over pressure monitoring	304	10	304	100		
05	Dust Control	52	10	64	100	Visual observation only	
06	Silt Control	12	10	12	100	De-silting & real control at sites	
07	Salinity level monitoring	14	10	14	100	Precautionary actions	
08	Surface Water Quality Monitoring	105	10	105	100	To be formed once in every 6 months	
10	Ground Water Level Monitoring	34	10	34	100	At selected locations	
11	Ground water Quality monitoring	15	10	15	100	To be formed once in every 6 months	
12	Submission of Reports	1	05	1	100	Once in a month	
	Total	855	100	870	100		

\* This weightings are only for the month of December 2008















